

2026 Citywide Street Resurfacing Program CIP 31-2601

ID	Task Name	Start	Finish	% Complete	Timeline					
					Dec	Jan	1st Quarter Feb	Mar	Apr	2nd Quarter May
1	A/E CONSULTANT - CONCEPT PHASE	Tue 12/16/25	Wed 1/21/26	100%						
2	Task Order Request	Tue 12/16/25	Tue 12/16/25	100%						
3	Receive Fee Proposal	Tue 1/6/26	Tue 1/6/26	100%						
4	Evaluate Fee Proposal	Wed 1/7/26	Tue 1/20/26	100%						
5	Award Task Order	Wed 1/21/26	Wed 1/21/26	100%						
6	DESIGN PHASE	Wed 1/21/26	Tue 5/5/26	39%						
7	NTP to Consultant Design	Wed 1/21/26	Wed 1/21/26	100%						
8	65% PS&E	Thu 1/22/26	Wed 2/25/26	100%						
9	Submittal of 65% PS&E	Wed 2/25/26	Wed 2/25/26	100%						
10	Review of 65% PS&E	Thu 2/26/26	Fri 3/13/26	31%						
11	90% PS&E	Mon 3/16/26	Fri 3/27/26	0%						
12	Submittal of 90% PS&E	Fri 3/27/26	Fri 3/27/26	0%						
13	Review of 90% PS&E	Mon 3/30/26	Tue 4/7/26	0%						
14	100% PS&E	Wed 4/8/26	Tue 4/21/26	0%						
15	Submittal of 100% PS&E	Tue 4/21/26	Tue 4/21/26	0%						
16	Review of 100% PS&E	Wed 4/22/26	Tue 4/28/26	0%						
17	Final PS&E Submittal	Wed 4/29/26	Tue 5/5/26	0%						
18	Design Complete	Tue 5/5/26	Tue 5/5/26	0%						

Task		Inactive Milestone		Finish-only	
Split		Inactive Summary		External Tasks	
Milestone		Manual Task		External Milestone	
Summary		Duration-only		Progress	
Project Summary		Manual Summary Rollup		Deadline	
External Tasks		Manual Summary			
External Milestone		Start-only			

Mid-Block Pedestrian Crosswalk Traffic Signal (HAWK) on Foothill Blvd at Indiana Ave (HSIP-Cycle 12; CIP 31-2608)

ID	Task Name	Start	Finish	% Complete	Timeline											
					Sep	Oct	4th Quarter		Dec	Jan	1st Quarter		Mar	Apr	2nd Quarter	
1	A/E CONSULTANT - CONCEPT PHASE	Wed 9/17/25	Wed 12/3/25	100%												
2	Receive Proposal	Wed 9/17/25	Wed 9/17/25	100%												
3	Evaluate Proposal	Thu 9/18/25	Wed 10/15/25	100%												
4	Award Consultant Contract	Tue 12/2/25	Tue 12/2/25	100%												
5	Task Order	Wed 12/3/25	Wed 12/3/25	100%												
6	DESIGN PHASE	Wed 12/3/25	Thu 5/14/26	57%												
7	NTP to Consultant Design	Wed 12/3/25	Wed 12/3/25	100%												
8	Concept Plan	Thu 12/4/25	Thu 2/26/26	100%												
9	Review of Concept Plan	Fri 2/27/26	Thu 3/5/26	100%												
10	65% PS&E	Fri 3/6/26	Thu 3/26/26	0%												
11	Submittal of 65% PS&E	Thu 3/26/26	Thu 3/26/26	0%												
12	Review 65% PS&E	Fri 3/27/26	Thu 4/2/26	0%												
13	90% PS&E	Fri 4/3/26	Thu 4/23/26	0%												
14	Submittal of 90% PS&E	Thu 4/23/26	Thu 4/23/26	0%												
15	Review 90% PS&E	Fri 4/24/26	Thu 4/30/26	0%												
16	100% PS&E	Fri 5/1/26	Thu 5/14/26	0%												
17	Submittal of 100% PS&E	Thu 5/14/26	Thu 5/14/26	0%												
18	Design Complete	Thu 5/14/26	Thu 5/14/26	0%												

Task		Inactive Milestone		Finish-only	
Split		Inactive Summary		External Tasks	
Milestone		Manual Task		External Milestone	
Summary		Duration-only		Progress	
Project Summary		Manual Summary Rollup		Deadline	
External Tasks		Manual Summary			
External Milestone		Start-only			